

Interlock PLC commissioning 03 - 07 July 2017

Inputs / outputs tests

PLC (GND2)

IO Type	Electrical Type	Bit	Channel	Supervision	Section	Subsection	Wireline	Device	Index	Property	Comment	Closed	Tested	Called on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Comments	State
DI	24V	0	LNS	ISRC	010	IS	HVPT			MPPOK	Machine Protection System Status	OK		Yes	Yes	Yes	Yes		Connected to an output of the EMU PLC	
DI	24V	1	LNS	ISRC	010	IS	HVPT			LNS SafetyOK	LNS Safety System Status	OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	2	LNS	ISRC	010	IS	HVPT			AccessOK	Access Status Key	OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	3	LNS	LEBT	010	FB	FC			In	Faraday Cup In	In	Yes	Yes	Yes	Yes	Yes			
DI	24V	4	LNS	LEBT	010	FB	FC			Out	Faraday Cup Out	Out	Yes	Yes	Yes	Yes	Yes			
DI	24V	5	LNS	LEBT	010	FB	FC			Faraday Cup Cooling Water Flow Status	Flow OK	Flow OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	6	LNS	ISRC	010	BMD	PfChap			PowerSystemOK	Chopper Power System Status	OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	7	LNS	ISRC	010	BMD	PfChap			Chopper Chopping Voltage Alarm	Alarm	Alarm	Yes	Yes	Yes	Yes	Yes			
DI	24V	8	LNS	LEBT	010	FB	EMU		001	EMU Inserted Status	Out	Out	Yes	Yes	Yes	Yes	Yes			
DI	24V	9	LNS	LEBT	010	BMD	Sd		01	TemperatureOK	Solenoid 1 Temperature Status	Temp OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	10	LNS	LEBT	010	BMD	Sd		02	TemperatureOK	Solenoid 2 Temperature Status	Temp OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	11	LNS	LEBT	010	BMD	Sd		01	CoolingWaterFlowOK	Solenoid 1 Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	12	LNS	LEBT	010	BMD	Sd		02	CoolingWaterFlowOK	Solenoid 2 Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	13	LNS	LEBT	010	BMD	PfChap			Beam Stop Cooling Water Flow Status	Flow OK	Flow OK	Yes	Yes	Yes	Yes	Yes			Tested without water first
DI	24V	14	LNS	LEBT	010	IS	Coil		01	CoolingWaterFlowOK	Callwater Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			Tested without water first
DI	24V	15	LNS	LEBT	010	BMD	Sd			Electronics Cooling Water Flow Status	Flow OK	Flow OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	0	LNS	ISRC	010	BMD	PfChap			CoolingWaterFlowOK	Chopper Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	1	LNS	LEBT	010	FB	ULS			WIS Cooling Water Flow Status	Flow OK	Flow OK	Yes	Yes	Yes	Yes	Yes			Not used in a first time
DI	24V	2	LNS	LEBT	010	FB	EMU		001	EMU Horizontal Plane Cooling Water Flow Status	Flow OK	Flow OK	Yes	Yes	Yes	Yes	Yes			Tested without water first
DI	24V	3	LNS	LEBT	010	FB	EMU			EMU Vertical Plane Cooling Water Flow Status	Flow OK	Flow OK	Yes	Yes	Yes	Yes	Yes			Copy to EMU PLC
DI	24V	4	LNS	LEBT	010	VAC	PfC		11111	Vacuum Status	Vacuum Status	OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	5	LNS	LEBT	010	PWNC	PSCH		01	Polarity	Horizontal Steerer 1 Power Supply Polarity	Positive	Yes	Yes	Yes	Yes	Yes			
DI	24V	6	LNS	LEBT	010	PWNC	PSCH		02	Polarity	Horizontal Steerer 2 Power Supply Polarity	Positive	Yes	Yes	Yes	Yes	Yes			
DI	24V	7	LNS	LEBT	010	PWNC	PSCV		01	Polarity	Vertical Steerer 1 Power Supply Polarity	Positive	Yes	Yes	Yes	Yes	Yes			
DI	24V	8	LNS	LEBT	010	PWNC	PSCV		02	Polarity	Vertical Steerer 2 Power Supply Polarity	Positive	Yes	Yes	Yes	Yes	Yes			
DI	24V	9	LNS							DI Spare				No						
DI	24V	10	LNS							DI Spare				No						
DI	24V	11	LNS							DI Spare				No						
DI	24V	12	LNS							DI Spare				No						
DI	24V	13	LNS							DI Spare				No						
DI	24V	14	LNS							DI Spare				No						
DI	24V	15	LNS							DI Spare				No						
AI	4-20 mA	0	LNS	ISRC	010	WTNC	PT		001	Pressure	GND Cooling Water Inlet Pressure	Pressure	Yes	Yes	Yes	Yes	Yes			
AI	4-20 mA	1	LNS	ISRC	010	WTNC	PT		002	Pressure	GND Cooling Water Outlet Pressure	Pressure	Yes	Yes	Yes	Yes	Yes			
AI	4-20 mA	2	LNS	ISRC	010	WTNC	TT		001	Temperature	GND Cooling Water Inlet Temperature	Temperature	Yes	Yes	Yes	Yes	Yes			
AI	0-10V	3	LNS	LEBT	010	PWNC	PSCH		01	Current	Horizontal Steerer 1 Current	Current	Yes	Yes	Yes	Yes	Yes			
AI	0-10V	4	LNS	LEBT	010	PWNC	PSCH		02	Current	Horizontal Steerer 2 Current	Current	Yes	Yes	Yes	Yes	Yes			
AI	0-10V	5	LNS	LEBT	010	PWNC	PSCV		01	Current	Vertical Steerer 1 Current	Current	Yes	Yes	Yes	Yes	Yes			
AI	0-10V	6	LNS	LEBT	010	PWNC	PSCV		02	Current	Vertical Steerer 2 Current	Current	Yes	Yes	Yes	Yes	Yes			
AI	0-10V	7	LNS	LEBT	010	PWNC	SOPS		01	Current	Solenoid 1 Current	Current	Yes	Yes	Yes	Yes	Yes			
AI	0-10V	8	LNS	LEBT	010	PWNC	SOPS		02	Current	Solenoid 2 Current	Current	Yes	Yes	Yes	Yes	Yes			
AI	20 mA/0-10V	1	LNS							AI Spare				No						
AI	20 mA/0-10V	2	LNS							AI Spare				No						
AI	20 mA/0-10V	3	LNS							AI Spare				No						
AI	20 mA/0-10V	4	LNS							AI Spare				No						
AI	20 mA/0-10V	5	LNS							AI Spare				No						
AI	20 mA/0-10V	6	LNS							AI Spare				No						
AI	20 mA/0-10V	7	LNS							AI Spare				No						
AI	20 mA/0-10V	8	LNS							AI Spare				No						
DO	24V	0	LNS	ISRC	010	CHI	PLC		01	SourceOK	Source Status to Machine Protection System	OK	No	No	Yes	No			MPS missing	
DO	24V	1	LNS							DO Spare				Yes						
DO	24V	2	LNS	ISRC	010	IS	HVPS			InterlockEnableCmd	High Voltage Power Supply Interlock Command	Enable	Yes	Yes	Yes	Yes	Yes			
DO	24V	3	LNS	LEBT	010	PWNC	SOPS		01	EnableCmd	Solenoid 1 Power Supply Enable Command	Enable	Yes	Yes	Yes	Yes	Yes			
DO	24V	4	LNS	LEBT	010	PWNC	SOPS		02	EnableCmd	Solenoid 2 Power Supply Enable Command	Enable	Yes	Yes	Yes	Yes	Yes			
DO	24V	5	LNS	LEBT	010	PWNC	PSCH		01	InterlockEnableCmd	Horizontal Steerer 1 Power Supply Interlock Command	Enable	Yes	Yes	Yes	Yes	Yes			
DO	24V	6	LNS	LEBT	010	PWNC	PSCH		02	InterlockEnableCmd	Horizontal Steerer 2 Power Supply Interlock Command	Enable	Yes	Yes	Yes	Yes	Yes			
DO	24V	7	LNS	LEBT	010	PWNC	PSCV		01	InterlockEnableCmd	Vertical Steerer 1 Power Supply Interlock Command	Enable	Yes	Yes	Yes	Yes	Yes			
DO	24V	8	LNS	LEBT	010	PWNC	PSCV		02	InterlockEnableCmd	Vertical Steerer 2 Power Supply Interlock Command	Enable	Yes	Yes	Yes	Yes	Yes			
DO	24V	9	LNS	LEBT	010	FB	FC			InsertCmd	Faraday Cup Insert Command	Insert	Yes	Yes	Yes	Yes	Yes			
DO	24V	10	LNS	ISRC	010	BMD	PfChap			HighVoltageEnableCmd	Chopper High Voltage Enable Command	Enable	Yes	Yes	Yes	Yes	Yes			
DO	24V	11	LNS							DO Spare				No						
DO	24V	12	LNS	ISRC	010	CHI	PLC		01	TCNOTInserted	Faraday Cup NOT Inserted Status	Out	Yes	Yes	Yes	Yes	Yes			
DO	24V	13	LNS	ISRC	010	CHI	PLC		01	SourceOK	Source Status to LNS Safety System	Safe	Yes	Yes	Yes	Yes	Yes			
DO	24V	14	LNS							DO Spare				No						
DO	24V	15	LNS							DO Spare				No						
DO	24V	0	LNS	LEBT	010	PWNC	PSCH		01	PolarityPositiveCmd	Horizontal Steerer 1 Power Supply Positive Polarity Command	On	Yes	Yes	Yes	Yes	Yes			
DO	24V	1	LNS	LEBT	010	PWNC	PSCH		02	PolarityPositiveCmd	Horizontal Steerer 2 Power Supply Positive Polarity Command	On	Yes	Yes	Yes	Yes	Yes			
DO	24V	2	LNS	LEBT	010	PWNC	PSCV		01	PolarityPositiveCmd	Vertical Steerer 1 Power Supply Positive Polarity Command	On	Yes	Yes	Yes	Yes	Yes			
DO	24V	3	LNS	LEBT	010	PWNC	PSCV		02	PolarityPositiveCmd	Vertical Steerer 2 Power Supply Positive Polarity Command	On	Yes	Yes	Yes	Yes	Yes			
DO	24V	4	LNS	LEBT	010	PWNC	PSCH		01	PolarityNegativeCmd	Horizontal Steerer 1 Power Supply Negative Polarity Command	On	Yes	Yes	Yes	Yes	Yes			
DO	24V	5	LNS	LEBT	010	PWNC	PSCH		02	PolarityNegativeCmd	Horizontal Steerer 2 Power Supply Negative Polarity Command	On	Yes	Yes	Yes	Yes	Yes			
DO	24V	6	LNS	LEBT	010	PWNC	PSCV		01	PolarityNegativeCmd	Vertical Steerer 1 Power Supply Negative Polarity Command	On	Yes	Yes	Yes	Yes	Yes			
DO	24V	7	LNS	LEBT	010	PWNC	PSCV		02	PolarityNegativeCmd	Vertical Steerer 2 Power Supply Negative Polarity Command	On	Yes	Yes	Yes	Yes	Yes			
DO	24V	8	LNS							DO Spare				No						
DO	24V	9	LNS							DO Spare				No						
DO	24V	10	LNS							DO Spare				No						
DO	24V	11	LNS							DO Spare				No						
DO	24V	12	LNS							DO Spare				No						
DO	24V	13	LNS	LNS	LEBT		PLC		04	STATUS	Copy of source status (PC inserted) to EMU		Yes	No	Yes	Yes	Yes			
DO	24V	14	LNS	LNS	LEBT		PLC		03	VAC	Copy of vacuum status to EMU	Vacuum Status	Yes	Yes	Yes	Yes	Yes			
DO	24V	15	LNS	LEBT	010	PLC			02	WFS	Vertical EMU water flow switch copy		Yes	Yes	Yes	Yes	Yes			

Distributed I/O System (HV1)

IO Type	Electrical Type	Bit	Channel	Supervision	Section	Subsection	Designation	Device	Index	Property	Comments	Closed	Tested	Called on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Comments	State
DI	24V	0	LNS	ISRC	010	IS	Magnet			MPPowerOn	Magnetron MW Power Status	On	Yes	Yes	Yes	Yes	Yes			
	24V	1	LNS	ISRC	010	IS	Coil		01	CoolingWaterFlowOK	Coil 1 Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			
	24V	2	LNS	ISRC	010	IS	Coil		02	CoolingWaterFlowOK	Coil 2 Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			
	24V	3	LNS	ISRC	010	IS	Coil		03	CoolingWaterFlowOK	Coil 3 Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			
	24V	4	LNS	ISRC	010	IS	Magnet			CoolingWaterFlowOK	Matching Transformer Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			
	24V	5	LNS	ISRC	010	IS	PlasmaCh			CoolingWaterFlowOK	Plasma Chamber Cooling Water Flow Status	Flow OK	Yes	Yes	Yes	Yes	Yes			
	24V	6	LNS	ISRC	010	Vac	VEVMC		01100	VacuumOK	Vacuum Status (H2 Injection)	OK	Yes	Yes	Yes	Yes	Yes			Not used, ground vacuum status used
	24V	7	LNS	ISRC	010	Vac	VVA		01100	Open	H2 Isolation Valve Open Feedback	Open	Yes	Yes	Yes	Yes	Yes			
	24V	8	LNS	ISRC	010	Vac	VVA		01100	Closed	H2 Isolation Valve Closed Feedback	Closed	Yes	Yes	Yes	Yes	Yes			
	24V	9	LNS	ISRC	010	PWNC	COIPS		01	OK	Coil 1 Power Supply Status	OK	Yes	Yes	Yes	Yes	Yes			
	24V	10	LNS	ISRC	010	PWNC	COIPS		02	OK	Coil 2 Power Supply Status	OK	Yes	Yes	Yes	Yes	Yes			
	24V	11	LNS	ISRC	010	PWNC	COIPS		03	OK	Coil 3 Power Supply Status	OK	Yes	Yes	Yes	Yes	Yes			
	24V	12	LNS	ISRC	010	IS	Coil		01	TemperatureOK	Coil 1 Temperature Status	Temp OK	Yes	Yes	Yes	Yes	Yes			
	24V	13	LNS	ISRC	010	IS	Coil		02	TemperatureOK	Coil 2 Temperature Status	Temp OK	Yes	Yes	Yes	Yes	Yes			
	24V	14	LNS	ISRC	010	IS	Coil		03	TemperatureOK	Coil 3 Temperature Status	Temp OK	Yes	Yes	Yes	Yes	Yes			
DI	24V	15	LNS	ISRC	010	IS	HVPS			AccessOK	Access Status (door)	OK	Yes	Yes	Yes	Yes	Yes			
	24V	0	LNS	ISRC	010	IS	HVPP			NeutralToGroundOK	Neutral To Ground Resistor Switch Status	OK	Yes	Yes	Yes	Yes	Yes			
	24V	1	LNS							DI Spare		No								
	24V	2	LNS							DI Spare		No								
	24V	3	LNS							DI Spare		No								
	24V	4	LNS							DI Spare		No								
	24V	5	LNS							DI Spare		No								
	24V	6	LNS							DI Spare		No								
	24V	7	LNS							DI Spare		No								
	24V	8	LNS							DI Spare		No								
	24V	9	LNS							DI Spare		No								
	24V	10	LNS							DI Spare		No								
	24V	11	LNS							DI Spare		No								
	24V	12	LNS							DI Spare		No								
	24V	13	LNS							DI Spare		No								
24V	14	LNS							DI Spare		No									
AI	0-10V	0	LNS	ISRC	010	Vac	VEVMC		01100	Vacuum	Vacuum Level (H2 Injection)	No	Yes	Yes	Yes	Yes	Yes			Not used
	0-20mA	1	LNS	ISRC	010	WTR	PT			Pressure	H2 Cooling Water Inlet Pressure	Pressure	Yes	Yes	Yes	Yes	Yes	Yes		

[illegible]

Events tests

Evenement A: No HV lan

[illegible]

Evenement B: Coils off

[illegible]

Evenement C: Magnetron off

Treated	Cabled on PLT	Is the electrical connector	To the sensor	Contact	Insulated	Communicator	Date
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
No							
No							
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

[illegible]

Tested	Cabled on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Comments/re	Date
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Tested	Called on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Commentaire	Date
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

If the solenoid 1 cooling water flow status is NOK	
	Solenoid 1 power supply enable command: OFF
	Horizontal steerer 1 power supply enable command: OFF
	Vertical steerer 1 power supply enable command: OFF
If the ground cooling water inlet temperature is NOK	
	Solenoid 1 power supply enable command: OFF
	Horizontal steerer 1 power supply enable command: OFF
	Vertical steerer 1 power supply enable command: OFF

Evenement F: Solenoid 2 off	
Conditions	Actions
If the solenoid 2 temperature status is NOK	
	Solenoid 2 power supply enable command: OFF
	Horizontal steerer 2 power supply enable command: OFF
	Vertical steerer 2 power supply enable command: OFF
If the solenoid 2 cooling water flow status is NOK	
	Solenoid 2 power supply enable command: OFF
	Horizontal steerer 2 power supply enable command: OFF
	Vertical steerer 2 power supply enable command: OFF
If the ground cooling water inlet temperature is NOK	
	Solenoid 2 power supply enable command: OFF
	Horizontal steerer 2 power supply enable command: OFF
	Vertical steerer 2 power supply enable command: OFF

Evenement G: HV off	
Conditions	Actions
If the vacuum status is NOK	
	High voltage power supply interlock command: OFF
If the access status (HV platform) is NOK and the HV key is inserted	
	High voltage power supply interlock command: OFF
If the neutral to ground resistor switch status is NOK	
	High voltage power supply interlock command: OFF
If the HV key is not inserted	
	High voltage power supply interlock command: OFF

Evenement H: No ground lan	
Conditions	Actions
If the ground to HMI connection is lost	
	High voltage power supply interlock command: OFF
	Solenoid 1 power supply enable command: OFF
	Solenoid 2 power supply enable command: OFF
	Horizontal Steerer 1 power supply enable command: OFF
	Horizontal Steerer 2 power supply enable command: OFF
	Vertical steerer 1 power supply enable command: OFF
	Vertical steerer 2 power supply enable command: OFF
	Chopper high voltage enable command: OFF

Evenement I: Chopper off 2	
Conditions	Actions
If the chopper power system status is NOK	
	After 5 ms, chopper high voltage enable command : OFF
If the chopper chopping voltage alarm is NOK	
	After 5 ms, chopper high voltage enable command : OFF

Evenement J: Faraday cup off	
Conditions	Actions
If water is NOK	
	Magnetron enable command : OFF
	High voltage power supply interlock command: OFF
	Faraday cup : Go to garage position
If water temperature is NOK	
	Magnetron enable command : OFF
	High voltage power supply interlock command: OFF
	Faraday cup : Go to garage position
If vacuum is NOK	
	Magnetron enable command : OFF
	High voltage power supply interlock command: OFF
	Faraday cup : Go to garage position

Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Tested	Called on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Commentaire	Date
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Tested	Called on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Commentaire	Date
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Tested	Called on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Commentaire	Date
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Tested	Called on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Commentaire	Date
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Tested	Called on PLC	To the electrical connector	To the sensor	Correct	Incorrect	Commentaire	Date
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			

Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			
Yes	Yes	Yes	Yes	Yes			