



Isrc & LEBT Acceptance Tests in Pulsed Mode 2017-09-07 12:39

Test	Description	Result
	Setup HV power supply:	
	Setup HV power supply: Check HV power supply is off	
1	None	Success
	Setup HV power supply: Set HV power supply current limit to maximum	
2	None	Success
	Setup HV power supply: Set HV power supply voltage to 0V	
3	None	Success
	Setup HV power supply: Set to ramp mode	
4	None	Success
	Setup HV power supply: Set ramp to 1000V/s	
5	None	Success
	Setup repeller 01 power supply:	
	Setup repeller 01 power supply: Check Repeller 01 Power Supply is Off	
6	None	Success
	Setup repeller 01 power supply: Set Repeller 01 Power Supply voltage to - 3500V	
7	None	Success
	Setup repeller 01 power supply: Set Repeller 01 Power Supply current to -2mA None	
8		Success
	Setup repeller 02 power supply:	
	Setup repeller 02 power supply: Check Repeller 02 Power Supply is Off	
9	None	Success

	Setup repeller 02 power supply: Set Repeller 02 Power Supply voltage to - 700V	
10	None	Success
	Setup repeller 02 power supply: Set Repeller 02 Power Supply current to -2mA None	
11		Success
	Setup coil 01 power supply:	
	Setup coil 01 power supply: Check Coil 01 Power Supply is Off	
12	None	Success
	Setup coil 01 power supply: Set Coil 01 Power Supply voltage to 9,5V	
13	None	Success
14	Setup coil 01 power supply: Set Coil 01 Power Supply current to 108,8A None	Current
	Catura and Od a surran area to Charle Call Od Barran Completia Ca	Success
15	Setup coil 01 power supply: Check Coil 01 Power Supply is On None	Success
	Setup coil 02 power supply:	Success
	Setup coil 02 power supply: Check Coil 02 Power Supply is Off	
16	None	Success
	Setup coil 02 power supply: Set Coil 02 Power Supply voltage to 9,5V	
17	None	Success
	Setup coil 02 power supply: Set Coil 02 Power Supply current to 68,9A	
18	None	Success
	Setup coil 02 power supply: Check Coil 02 Power Supply is On	
19	None	Success
	Setup coil 03 power supply:	
	Setup coil 03 power supply: Check Coil 03 Power Supply is Off	
20	None	Success
	Setup coil 03 power supply: Set Coil 03 Power Supply voltage to 9,5V	
21	None	Success
	Setup coil 03 power supply: Set Coil 03 Power Supply current to 228,4A	
22	None	Success

	Setup coil 03 power supply: Check Coil 03 Power Supply is On	
23	None	Success
	s interlock:	
	Unlock magnetron's interlock: Unlock interlock (push)	
24	None	Success
	Unlock magnetron's interlock: Unlock interlock (release)	
25	None	Success
	Magnetron status:	
	Magnetron status: Magnetron MW Power Status	
26	None	Success
	Setup magnetron:	
	Setup magnetron: Magnetron is Off	
27	None	Success
	Setup magnetron: Reset magnetron (push)	
28	None	Success
	Setup magnetron: Reset magnetron (release)	
29	None	Success
	Setup magnetron: Set Magnetron pulse low level to 0	
30	None	Success
	Setup magnetron: Set Magnetron pulse high level to 1015	
31	None	Success
	Setup magnetron: Set Magnetron pulse frequency to 14Hz	
32	None	Success
	Setup magnetron: Set Magnetron pulse width to 6000us	
33	None	Success
	Setup ATU:	
	Setup ATU: ATU X Position is manual	
34	None	Success
-	Setup ATU: ATU Y Position is manual	
35	None	Success

37	None	Success
	Setup ATU: ATU X Position is 5500	
38	None	Success
	Setup ATU: ATU Y Position is 5500	
39	None	Success
	Setup ATU: ATU X Position is 5000	
40	None	Success
	Setup ATU: ATU Y Position is 5000	
41	None	Success
40	Setup ATU: ATU X Position is auto	
42	None	Success
43	Setup ATU: ATU Y Position is auto None	
43		Success
	Check chopper interlock status:	
	Check chopper interlock status: Chopper Chopping Voltage Alarm status	
44	None	Success
	Check chopper interlock status: Chopper Cooling Water Flow Status status	
45	None	Success
	Check chopper interlock status: Chopper Power System Status status	
46	None	Success
	Check repeller interlock status:	
	Check repeller interlock status: Electrodes Cooling Water Flow Status	
47	None	Success
	Global interlock status:	
	Global interlock status: Source Status For Radioprotection	
48	None	Success

	Coils power interlock status:	
60	Statu None	Success
	Plasma chamber interlock status: Plasma Chamber Cooling Water Flow	
	Plasma chamber interlock status:	
59	None	Success
	Matching transfer cooling interlock status: Matching Transformer Cooling Water Flow	
	Matching transfer cooling interlock status:	
8	None	Success
	Physical access interlock status: Neutral To Ground Resistor Switch Stat	Success
57	Physical access interlock status: Radioprotection Sensor Status None	Succes
,0		Success
56	Physical access interlock status: Access Status None	
	Physical access interlock status:	
55	None	Success
	High voltage PS interlock status: Access Status	
	High voltage PS interlock status:	
54	None	Success
	Coils cooling interlock status: Coil 3 Temperature Status	
53	None	Success
	Coils cooling interlock status: Coil 3 Cooling Water Flow Status	
52	None	Success
	Coils cooling interlock status: Coil 2 Temperature Status	Success
51	Coils cooling interlock status: Coil 2 Cooling Water Flow Status None	Success
		Success
50	Coils cooling interlock status: Coil 1 Temperature Status None	
19	None	Success
	None	

	Coils power interlock status: Coil 1 Power Supply Status	
61	None	Success
	Coils power interlock status: Coil 2 Power Supply Status	
62	None	Success
	Coils power interlock status: Coil 3 Power Supply Status	
63	None	Success
	Beam stop cooling interlock status:	
	Beam stop cooling interlock status: Beam Stop Cooling Water Flow Status	
64	None	Success
	Solenoid and klixon interlock status:	
	Solenoid and klixon interlock status: Solenoid 1 Cooling Water Flow Status	
65	None	Success
	Solenoid and klixon interlock status: Klixon 1 power Stat	
66	None	Success
	Solenoid and klixon interlock status: Solenoid 2 Cooling Water Flow Status	
67	None	Success
	Solenoid and klixon interlock status: Klixon 2 power Stat	
68	None	Success
-	Collimator interlock status:	
	Collimator interlock status: Collimator Cooling Water Flow Status	
69	None	Success
	EMU interlock status:	
	EMU interlock status: EMU 1 Cooling Water Flow Status	
70	None	Success
	EMU interlock status: EMU 2 Cooling Water Flow Status	
71	None	Success
	Faraday cup interlock status:	
	Faraday cup interlock status: Faraday Cup Cool ing Water Flow Status	
72	None	Success

	Iris interlock status:	
	Iris interlock status: IRIS Cooling Water Flow Status	
73	None	Success
	Vacuum interlock status:	
	Vacuum interlock status: Vacuum Status	
74	None	Success
	colision:	
	Check procedure anti-colision: Put FC outside	
75	None	Success
	Check procedure anti-colision: check FC outside	
76	None	Success
	Check procedure anti-colision: Check status of the PLC side	
77	None	Success
	Check procedure anti-colision: Check EMU1 Outside	
78	None	Success
	Check procedure anti-colision: Check EMU2 Outside	
79	None	Succes
	Check procedure anti-colision: Put FC inside	
80	None	Success
	Check procedure anti-colision: Check if the EMUs can't move	
81	None	Success
	Check procedure anti-colision: Put FC outside	
82	None	Success
	Check procedure anti-colision: Check if the EMUs can move	
83	None	Success
	Setup Magnetron:	
	Setup Magnetron: Set to external timing	
84	None	Success
	Setup timing system:	

85	None	Success
	Setup EVR system:	
	Setup EVR system: Set pulse width	
86	None	Success
	HV PS configuration:	
	Phase A - HV PS configuration: Set High Voltage Power Supply to 75000V	
87	None	Success
	Phase A - HV PS configuration: Put the HV Power Supply On	
88	None	Success
	Vacuum configuration:	
	Phase B - Vacuum configuration: Set MFC to 2.8sccm	
89	None	Success
	Phase B - Vacuum configuration: Flow is around 2.8sccm	
90	None	Success
	Magnetic system configuration:	
	Phase C - Magnetic system configuration: Put Coil 01 Power Supply On	
91	None	Success
	Phase C - Magnetic system configuration: Put Coil 02 Power Supply On	
92	None	Success
	Phase C - Magnetic system configuration: Put Coil 03 Power Supply On	
93	None	Success
	Repellers configuration:	
	Phase D - Repellers configuration: Put the Repeller 01 Power Supply On	
94	None	Success
	Phase D - Repellers configuration: Put the Repeller 02 Power Supply On	
95	None	Success
-	ATU configuration:	-

	Phase E - ATU configuration: X axis is activated	
96	None	Success
	Phase E - ATU configuration: Y axis is activated	
97	None	Success
	Magnetron configuration:	
	Phase F - Magnetron configuration: Set magnetron forwarded power to 0W	
98	None	Success
	Phase F - Magnetron configuration: Set magnetron reflected power to 700W	
99	None	Success
	Phase F - Magnetron configuration: The magnetron filament is ready	
100	None	Success
	Phase F - Magnetron configuration: Magnetron is On	
101	None	Success
	Configure the FC:	
	Configura the EC: Cot display interval TO	
102	Configure the FC: Set display interval T0 None	
102		Success
400	Configure the FC: Set display interval T1	
103	None	Success
	Configure the FC: Set measure interval T2	
104	None	Success
	Configure the FC: Set measure interval T3	
105	None	Success
	Configure ACCTs:	
	Configure ACCTs: Set measure interval T2	
106	None	Success
	Configure ACCTs: Set measure interval T3	
107	None	Success
	Magnetron status:	
	Magnetron status: Magnetron MW Power Status and wait 3 minutes	

	Check chopper interlock status:	
	Check chopper interlock status: Chopper Chopping Voltage Alarm status	
109	None	Success
	Check chopper interlock status: Chopper Cooling Water Flow Status status	
110	None	Success
	Check chopper interlock status: Chopper Power System Status status	
111	None	Success
	Check repeller interlock status:	
	Check repeller interlock status: Electrodes Cooling Water Flow Status	
112	None	Success
	Global interlock status:	
	Global interlock status: Source Status For Radioprotection	
113	None	Success
	Coils cooling interlock status:	
	Coils cooling interlock status: Coil 1 Cooling Water Flow Status	
114	None	Success
	Coils cooling interlock status: Coil 1 Temperature Status	
115	None	Success
	Coils cooling interlock status: Coil 2 Cooling Water Flow Status	
116	None	Success
	Coils cooling interlock status: Coil 2 Temperature Status	
117	None	Success
	Coils cooling interlock status: Coil 3 Cooling Water Flow Status	
118	None	Success
	Coils cooling interlock status: Coil 3 Temperature Status	
119	None	Success
	High voltage PS interlock status:	
	High voltage PS interlock status: Access Status	
120	None	Success

	Physical access interlock status:	
	Physical access interlock status: Access Status	
121	None	Success
	Physical access interlock status: Radioprotection Sensor Status	
122	None	Success
	Physical access interlock status: Neutral To Ground Resistor Switch Stat	
123	None	Success
	Matching transfer cooling interlock status:	
	Matching transfer cooling interlock status: Matching Transformer Cooling Water Flow	
124	None	Success
	Plasma chamber interlock status:	
	Plasma chamber interlock status: Plasma Chamber Cooling Water Flow Statu	
125	None	Success
	Coils power interlock status:	
	Coils power interlock status: Coil 1 Power Supply Status	
126	None	Success
	Coils power interlock status: Coil 2 Power Supply Status	
127	None	Success
	Coils power interlock status: Coil 3 Power Supply Status	
128	None	Success
	Beam stop cooling interlock status:	
	Beam stop cooling interlock status: Beam Stop Cooling Water Flow Status	
129	None	Success
	Solenoid and klixon interlock status:	- 300000
	Solanoid and klivan interlack status: Solanoid 1 Cooling Water Flow Status	
130	Solenoid and klixon interlock status: Solenoid 1 Cooling Water Flow Status None	Success
	Solenoid and klixon interlock status: Klixon 1 power Stat	
131	None	Success

	Solenoid and klixon interlock status: Solenoid 2 Cooling Water Flow Status	
132	None	Success
	Solenoid and klixon interlock status: Klixon 2 power Stat	
133	None	Success
	Collimator interlock status:	
	Collimator interlock status: Collimator Cooling Water Flow Status	
134	None	Success
	EMU interlock status:	
	EMU interlock status: EMU 1 Cooling Water Flow Status	
135	None	Success
	EMU interlock status: EMU 2 Cooling Water Flow Status	
136	None	Success
	Faraday cup interlock status:	
	Faraday cup interlock status: Faraday Cup Cool ing Water Flow Status	
137	None	Success
	Iris interlock status:	
	Iris interlock status: IRIS Cooling Water Flow Status	
138	None	Success
	Vacuum interlock status:	
	Vacuum interlock status: Vacuum Status	
139	None	Success
	Setup the injection of N:	
	Setup the injection of N: Set the injection of N	
140	None	Success
	Setup the injection of N: Check the flow of N	
141	None	Success
	Setup the injection of H2:	
	Setup the injection of H2: Activate the injection of H2	
142	None	Success

4.40	Setup the injection of H2: Set the injection of H2	
143	None	Success
	Setup the injection of H2: get the injection of H2	
144	Traceback (most recent call last): File "/home/catane/miniconda2/envs/wete st/lib/python2.7/site-packages/wetest-0.4.3-py2.7.egg/wetest/testing/generat or.py", line 162, in test self.assertGreaterEqual(ref_value, getter.get()) AssertionError: 1.3 not greater than or equal to 1.311	Failure
	Setup SOL1 power supply:	
	Setup SOL1 power supply: Set SOL1 Power Supply voltage to 20V	
145	None	Success
	Setup SOL1 power supply: Set SOL1 Power Supply current to 265A	
146	None	Success
	Setup SOL1 power supply: Check the status of the Power Supply	
147	None	Success
	Setup SOL1 power supply: Set SOL01 Power Supply On	
148	None	Success
	Setup SOL2 power supply:	
	Setup SOL2 power supply: Set SOL2 Power Supply voltage to -20V	
149	None	Success
	Setup SOL2 power supply: Set SOL2 Power Supply current to 265A	
150	None	Success
	Setup SOL2 power supply: Check the status of the Power Supply	
151	None	Success
	Setup SOL2 power supply: Set SOL2 Power Supply On	
152	None	Success
	Test steerer H1 power supply:	
	Test steerer H1 power supply: Set STEERER H1 Power Supply polarity to -	
153	None	Success
	Test steerer H1 power supply: Set STEERER H1 Power Supply voltage to 12,5V	
154	None	Success

	Test steerer H1 power supply: set STEERER H1 Power Supply to On	
155	None	Success
	Test steerer H1 power supply: Set STEERER H1 Power Supply current to 0A	
156	None	Success
	Test steerer H1 power supply: Set STEERER H1Power Supply current to 2A	
157	None	Success
	Test steerer H1 power supply: Check Reverse command desactivated	
158	None	Success
	Test steerer H1 power supply: Set STEERER H1Power Supply current to 0A	
159	None	Success
	Test steerer H1 power supply: Set STEERER H1 Power Supply polarity to +	
160	None	Success
	Test steerer H1 power supply: Set STEERER H1Power Supply current to 2A	
161	None	Success
	Test steerer H1 power supply: Check Reverse command desactivated	
162	None	Success
	Test steerer H1 power supply: Set STEERER H1Power Supply current to 0A	
163	None	Success
	Test steerer V1 power supply:	
	Test steerer V1 power supply: Set STEERER V1 Power Supply polarity to -	
164	None	Success
	Test steerer V1 power supply: Set STEERER V1 Power Supply voltage to 12.5V	
165	None	Success
	Test steerer V1 power supply: set STEERER V1 Power Supply to On	
166	None	Success
	Test steerer V1 power supply: Set STEERER V1 Power Supply current to 0A	
167	None	Success

	Test steerer V1 power supply: Set STEERER H1Power Supply current to 2A	
168	None	Success
	Test steerer V1 power supply: Check Reverse command desactivated	
169	None	Success
	Test steerer V1 power supply: Set STEERER V1 Power Supply current to 0A	
170	None	Success
	Test steerer V1 power supply: Set STEERER V1 Power Supply polarity to +	
171	None	Success
	Test steerer V1 power supply: Set STEERER V1Power Supply current to 2A	
172	None	Success
	Test steerer V1 power supply: Check Reverse command desactivated	
173	None	Success
	Test steerer V1 power supply: Set STEERER V1 Power Supply current to	
	0A	
174	None	Success
	Test steerer H2 power supply:	
	Test steerer H2 power supply: Set STEERER H2 Power Supply polarity to -	
175	None	Success
	Test steerer H2 power supply: Set STEERER H2 Power Supply voltage to 12.5V	
176	None	Success
	Test steerer H2 power supply: set STEERER H2 Power Supply to On	
177	None	Success
	Test steerer H2 power supply: Set STEERER H2 Power Supply current to 0A	
178	None	Success
	Test steerer H2 power supply: Set STEERER H2 Power Supply current to	
	2A	
179	None	Success
179		Success

	Test steerer H2 power supply: Set STEERER H2 Power Supply current to 0A	
181	None	Success
	Test steerer H2 power supply: Set STEERER H2 Power Supply polarity to +	
82	None	Success
	Test steerer H2 power supply: Set STEERER H2 Power Supply current to 2A	
183	None	Success
	Test steerer H2 power supply: Check Reverse command desactivated	
184	None	Success
	Test steerer H2 power supply: Set STEERER H2 Power Supply current to 0A	
185	None	Success
	Test steerer V2 power supply:	
	Test steerer V2 power supply: Set STEERER V2 Power Supply polarity to -	
186	None	Success
	Test steerer V2 power supply: Set STEERER V2 Power Supply voltage to 12.5V	
187	None	Success
	Test steerer V2 power supply: set STEERER V2 Power Supply to On	
188	None	Success
	Test steerer V2 power supply: Set STEERER V2 Power Supply current to 0A	
189	None	Success
	Test steerer V2 power supply: Set STEERER V2 Power Supply current to 2A	
190	None	Success
	Test steerer V2 power supply: Check Reverse command desactivated	
191	None	Success
	Test steerer V2 power supply: Set STEERER V2 Power Supply current to 0A	
192	None	Success
193	Test steerer V2 power supply: Set STEERER V2 Power Supply polarity to + None	
190	NOTIC	Success

	Test steerer V2 power supply: Set STEERER V2 Power Supply current to 2A	
194	None	Success
	Test steerer V2 power supply: Check Reverse command desactivated	
195	None	Success
	Test steerer V2 power supply: Set STEERER V2 Power Supply current to 0A	
196	None	Success
	Setup the chopper:	
	Setup the chopper: unlock interlocks	
197	None	Success
	Setup the chopper: unlock interlocks	
198	None	Success
	Setup the chopper: Set the width of the pulse to 3ms	
199	None	Success
	Setup the chopper: Set the delay of the pulse to 1ms	
200	None	Success
	Setup the chopper: Set Power Supply to On	
201	None	Success
	Setup the chopper: Set Volt of Power Supply to 3kV	
	Traceback (most recent call last): File "/home/catane/miniconda2/envs/wete st/lib/python2.7/site-packages/wetest-0.4.3-py2.7.egg/wetest/testing/generat or.py", line 166, in test self.assertLessEqual(ref_value, getter.get())	
202	AssertionError: 2.7 not less than or equal to 0.0030518509475997192	Failure
	Setup the chopper: Set the Chopper to ON	
203	None	Success
	Check chopper interlock status:	
	Check chopper interlock status: Chopper Chopping Voltage Alarm status	
204	None	Success
	Check chopper interlock status: Chopper Cooling Water Flow Status status	
205	None	Success
	Check chopper interlock status: Chopper Power System Status status	
206	None	Success

	Check repeller interlock status:	
	Check repeller interlock status: Electrodes Cooling Water Flow Status	
207	None	Success
	Global interlock status:	
	Global interlock status: Source Status For Radioprotection	
208	None	Success
	Coils cooling interlock status:	
	Coils cooling interlock status: Coil 1 Cooling Water Flow Status	
209	None	Success
	Coils cooling interlock status: Coil 1 Temperature Status	
210	None	Success
	Coils cooling interlock status: Coil 2 Cooling Water Flow Status	
211	None	Success
	Coils cooling interlock status: Coil 2 Temperature Status	
212	None	Success
	Coils cooling interlock status: Coil 3 Cooling Water Flow Status	
213	None	Success
	Coils cooling interlock status: Coil 3 Temperature Status	
214	None	Success
	High voltage PS interlock status:	
	High voltage PS interlock status: Access Status	
215	None	Success
	Physical access interlock status:	
	Physical access interlock status: Access Status	
216	None	Success
	Physical access interlock status: Radioprotection Sensor Status	
217	None	Success
	Physical access interlock status: Neutral To Ground Resistor Switch Stat	
218	None	Succes

	Matching transfer cooling interlock status:	
	Matching transfer cooling interlock status: Matching Transformer Cooling Water Flow	
219	None	Success
	Plasma chamber interlock status:	
	Plasma chamber interlock status: Plasma Chamber Cooling Water Flow Statu	
220	None	Success
	Coils power interlock status:	
	Coils power interlock status: Coil 1 Power Supply Status	
221	None	Success
	Coils power interlock status: Coil 2 Power Supply Status	
222	None	Success
	Coils power interlock status: Coil 3 Power Supply Status	
223	None	Success
	Beam stop cooling interlock status:	
	Beam stop cooling interlock status: Beam Stop Cooling Water Flow Status	
224	None	Success
	Solenoid and klixon interlock status:	
	Solenoid and klixon interlock status: Solenoid 1 Cooling Water Flow Status	
225	None	Success
	Solenoid and klixon interlock status: Klixon 1 power Stat	
226	None	Cuesas
		Success
227	Solenoid and klixon interlock status: Solenoid 2 Cooling Water Flow Status None	
<u> </u>	NOTIC	Success
005	Solenoid and klixon interlock status: Klixon 2 power Stat	
228	None	Success
	Collimator interlock status:	
	Collimator interlock status: Collimator Cooling Water Flow Status	

	EMU interlock status:	
	EMU interlock status: EMU 1 Cooling Water Flow Status	
230	None	Success
	EMU interlock status: EMU 2 Cooling Water Flow Status	
231	None	Success
	Faraday cup interlock status:	
	Faraday cup interlock status: Faraday Cup Cool ing Water Flow Status	
232	None	Success
	Iris interlock status:	
	Iris interlock status: IRIS Cooling Water Flow Status	
233	None	Success
	Vacuum interlock status:	
	Vacuum interlock status: Vacuum Status	
234	None	Success